

Coakley Middle School

Norwood Public Schools

Middle School Building Committee

October 4, 2021

Agenda

September 13, 2021

- ◆ PSR, FAS, & Schedule update
- ◆ SD Design update

October 4, 2021

- ◆ Public Forum #5 update
- ◆ Schematic Design update
- ◆ D.B.B. vs. CMr update
- ◆ Auditorium size discussion/vote
- ◆ Turf field discussion/vote
- ◆ Sports lighting discussion/vote



Ai3 Architects, LLC
Compass Project Management

Community Forum #5

Coakley Middle School

Agenda

September 23, 2021


- ◆ **Introductions**
- ◆ **Agenda**
- ◆ **Project Schedule & Next Steps**
- ◆ **Design update**
 - ◇ Floor Plans
 - ◇ Site Plan
 - ◇ Exterior Renderings
- ◆ **Questions & Answers**



Project Schedule

Feasibility Study

2020 NOV 2021 JAN MAR MAY JUL SEP NOV 2022 JAN MAR MAY JUL SEP NOV 2023 JAN MAR



MSBA SUBMISSION MARCH 26

MSBA SUBMISSION JULY 7

MSBA BOARD APPROVAL AUG 25, 2021

OCTOBER TURF FIELD, SPORTS LIGHTING, & 149/149A DECISION

NOVEMBER PV DECISION

DECEMBER VOTE FOR SD SUBMISSION

MSBA SUBMISSION DEC 2021

MIDDLE SCHOOL BUILDING COMMITTEE

MSBA SUBMISSION

MSBA SUBMISSION


PDP = Preliminary Design Program
 PSR = Preferred Schematic Report
 SD = Schematic Design
 DD = Design Development
 CD = Construction Documents



NET ZERO & SUSTAi₃NABLE DESIGN

PATH TO NZE

1  **Eliminate Fossil Fuels** Design an all electric building

2  **Reduce Demand** Target a low EUI

3  **Produce Electricity On-Site**

New **Coakley Middle School** anticipated annual energy consumption:

1,376,400 kWh



Required PV to offset building use

- Approximately 30,000 sf of panels on the roof
- Approximately 30,000 sf of panels over parking spaces

SCHEMATIC DESIGN (SD)

TABLE OF CONTENTS

Table of Contents

4.1.1 INTRODUCTION

Summary of Preferred MSBA Board Selection
Overview of Process
Description of Project
Graphic & Visual Aids
MSBA Review & District's Response to PSR Report

4.1.2 PROJECT CONTACTS, COMMUNICATIONS & PROCEDURES

Project Directory
Roles & Responsibilities
Communications & Documentation Control Procedures
Work Plan
Updated Project Schedule

4.1.3 FINAL DESIGN PROGRAM

Architectural Characteristics
Site Development Description
Design Focal Point
Functional Relationships & Adjacencies
District's Educational Program & Design Response
Existing & Proposed Technology
Security & Visual Access
Space Summary Narrative
Designer Certification
Educational Space Summary

4.1.4 SITE ANALYSIS

Traffic Analysis
Phase 1 Environmental Assessment
Geotechnical Report

4.1.5 CODE ANALYSIS

Building Code Analysis
Compliance with ADA & MAAB

4.1.6 UTILITIES & SOILS ANALYSIS

4.1.7 MASSING STUDY

4.1.8 BUILDING SYSTEMS DESCRIPTIONS

Building Structure
Electrical Systems
Mechanical Systems
Plumbing Systems
Fire Protection Systems
Information Technology Systems
Theater Equipment
Foodservice Equipment

4.2.1 SUSTAINABLE BUILDING DESIGN

LEED Scorecard
Designer's Certification Letter

4.3.1 ROOM DATA SHEETS

4.4.1 PROPOSED CONSTRUCTION METHODOLOGY

4.4.2 ANTICIPATED REIMBURSEMENT RATE

4.4.3 TOTAL PROJECT BUDGET

4.4.4 COST ESTIMATES

Cost Comparison
Designer's Cost Estimate
OPM's Cost Estimate

4.4.5 PROPRIETARY PRODUCTS

4.5.1 LOCAL ACTIONS & APPROVALS

Local Actions and Approvals Letters
Certification Letter
Middle School Building Committee Meeting Minutes
School Committee Meeting Minutes
Community Forum Information

APPENDICES

A. DESE Submission

OPM DESE Review Cover Letter
Special Education Delivery Methodology
Signed Education Space Summary
Special Education Adjacency Table
Preliminary Floor Plans

B. MA Historical Commission Submission


Dark Gray - Items related to the Building Option that is required for submission

Light Gray - Items submitted in previous PSR report that are required to be submitted again



FLOOR 1

GRADE 5



FLOOR 2

GRADE 6



FLOOR 3


GRADE 7




FLOOR 4

GRADE 8







PROJECT SITE



STUDENT OUTDOOR ENGAGEMENT



SEAT WALLS/FURNITURE



CLASS & INDIVIDUAL OPPORTUNITIES



LANDSCAPE BOULDERS

Unifying Element

Industrialization -> Mill Buildings

“The industrialization of Norwood is the most significant and distinctive feature of its history. Beginning in the mid-19th century, local tanneries, printing presses, ink manufacturers and other industries helped transform Norwood into a booming and ethnically-diverse industrial town.” *Norwood Historical Society*




NORWOOD HIGH SCHOOL



THE NEW COAKLEY
MIDDLE SCHOOL




BALCH ELEMENTARY SCHOOL



Design Parameters: Existing Building Reflection

Patterns & Repetition

WHAT IS THE STRUCTURAL GRID AND BAY SPACING AND WHY?



Structural Grid - Then vs. Now




Penthouse | Roof Monitor | Addition

HOW ARE THE ELEMENTS AT THE TOP OF THE BUILDING TREATED?



Treatment of base of building | Connection to ground

HOW DOES THE BUILDING INTERACT WITH THE GROUND?



BUILDING INSET PANELS



BRICK CONTINUATION



BUILDING STORY INTEGRATION


Massing - Materials - Textures - Color

COAKLEY MIDDLE SCHOOL MATERIALS PALETTE




ACCENT

\$\$\$ Metal panel cladding




FIELD

\$ Fiber Cement panels



\$\$ Brick

Brick Accent




Brick Field




BASE

\$\$

Split-face CMU



Brick






- UTILIZE DURABLE MATERIALS
- PROVIDE IDENTIFIABLE ENTRY POINTS
- HIGHLIGHT SPECIFIC BUILDING ELEMENTS
- REDUCE BUILDING SCALE & MASSING
- RELATE BUILDING AND MATERIALS TO SURROUNDING SITE & TOWN
- PROVIDE BRANDING & IDENTITY FOR STUDENTS
- DESIGN FOR SUSTAINABILITY


Taking the traditional



and **REDEFINING THE LIMITS**



South facade of the building



North facade of the building

Performing Arts

Student Commons

Admin / Guidance / Nurse & Media Center

Athletics



- UTILIZE DURABLE MATERIALS
- PROVIDE IDENTIFIABLE ENTRY POINTS
- HIGHLIGHT SPECIFIC BUILDING ELEMENTS
- REDUCE BUILDING SCALE & MASSING
- RELATE BUILDING AND MATERIALS TO SURROUNDING SITE & TOWN
- PROVIDE BRANDING & IDENTITY FOR STUDENTS
- DESIGN FOR SUSTAINABILITY



CAMERA LOCATION

Performing Arts

Student Commons

Admin / Guidance /
Nurse & Media Center

Athletics



- UTILIZE DURABLE MATERIALS
- PROVIDE IDENTIFIABLE ENTRY POINTS
- HIGHLIGHT SPECIFIC BUILDING ELEMENTS
- REDUCE BUILDING SCALE & MASSING
- RELATE BUILDING AND MATERIALS TO SURROUNDING SITE & TOWN
- PROVIDE BRANDING & IDENTITY FOR STUDENTS
- DESIGN FOR SUSTAINABILITY



CAMERA LOCATION

Art &
Language

Team 3


Team 2

Team 1

Performing Arts



- UTILIZE DURABLE MATERIALS
- PROVIDE IDENTIFIABLE ENTRY POINTS
- HIGHLIGHT SPECIFIC BUILDING ELEMENTS
- REDUCE BUILDING SCALE & MASSING
- RELATE BUILDING AND MATERIALS TO SURROUNDING SITE & TOWN
- PROVIDE BRANDING & IDENTITY FOR STUDENTS
- DESIGN FOR SUSTAINABILITY



CM at Risk: Rationale

- ▶ For complex; phased project on a very tight site with existing school in operation.
- ▶ Limited staging/laydown area; The project needs a pro-active; flexible team player.
- ▶ Early Release/Enabling Packages (site roads; site demo; temp. facility set-up, etc) are critical to overall schedule and flexibility around the school's operations.
- ▶ Larger pool of potential CMs/More competition than "School" GCs.
- ▶ 65% of Middle School projects in MSBA uses CM@Risk method.

CM at Risk: Rationale

- ▶ Guaranteed Maximum Price “GMP” with open accounting of all costs.
- ▶ CM provides full professional team and shares in the “risk” via a GMP/ GMP Contingency.
- ▶ CM Pre-Construction services to help mitigate the Owner’s risk.
- ▶ Owner involved in de-scoping/award of all subcontractors. “Filed/Trade” subs still bid.
- ▶ Buy-out savings; unused GMP contingency; holds & allowances returned to the Owner. Reduces or “re-uses” some of the initial “cost premium”.

CM at Risk: Rationale

- ▶ CM has more direct knowledge to the market condition and pricing during pre-construction which will allow for Norwood team to plan ahead before bidding and construction.
- ▶ CM can participate with the design team to work out options pending on the market condition such as choosing materials which are not in shortage or have delivery issues.
- ▶ It is possible to change from CM@Risk if the budget can not be met and move to a traditional Design Bid Build option. This would add three to six months to the project schedule and changes to contract documents. This would also reduce some of the higher cost of CM@Risk.

CM at Risk: Costs included in est. \$105M construction cost

- ▶ Pre-Construction Fee: \$200-500K
- ▶ General Conditions (i.e increased staffing) vs. DBB (+/- 1%) \$1 M
- ▶ CM Fee (in addition to GCs; insurance; bonds, etc): (+/- 2%) negotiated \$2 M
- ▶ CM GMP Contingency (within GMP): (+/- 2%) of cost of work; negotiated \$2 M
- ▶ “Better” non-trade, sub-contractors: (+/- 1%) \$1 M
- ▶ Initial “Cost Premium” total: 5-6% \$5-6 M
- ▶ Often some costs are re-couped in buy-out savings and GMP contingency balances turned back to the Owner. These items are kept by GC in DBB.

CM at Risk: Process, Timeline, Next Steps

Feb. 2022	<ul style="list-style-type: none"> • Prepare CM@Risk application
March 2022	<ul style="list-style-type: none"> • Submit CM@Risk Application to IG's Office
March – April 2022	<ul style="list-style-type: none"> • IG's office reviews the Application / Issues a Notice to Proceed
March 2022	<ul style="list-style-type: none"> • Prepare Request for Qualifications (RFQ)
April 2022	<ul style="list-style-type: none"> • Create Pre-qualification Committee • Issue RFQ and Receive Statements of Qualifications (SOQ)
May 2022	<ul style="list-style-type: none"> • Create Selection Committee • Pre-qualify at least three (3) CM@Risk firms • Prepare and Issue Request for Proposals (RFPs) • Receive, evaluate, and rank proposals
June 2022	<ul style="list-style-type: none"> • Interview finalists • Award CM@ Risk firm

AUDITORIUM CAPACITY

5 - 8

grade configuration - 1,070 students

1/2 enrollment	535 seats	auditorium = 5,500 SF
1/2 enrollment plus staff	600 seats	auditorium = 6,600 SF
	700 seats	auditorium = 7,700 SF
	800 seats	auditorium = 8,800 SF
High School capacity	800 seats	auditorium = 8,860 SF
Coakley existing capacity	850 seats	auditorium = 8,320 SF



MSBA caps size of auditorium & associated spaces at 13,300 SF

MSBC voted to proceed at PSR phase with Auditorium up to 600 seats



Why Synthetic Turf?


- ◆ Playability - 24/7/365
- ◆ Consistency
 - ◆ Field is usable in all seasons
 - ◆ Properly drained, field is usable in all weather conditions
 - ◆ Field synthetic turf provides a surface that is true and predictable for all athletes and sports. Specifically true for soccer, field hockey and lacrosse.
 - ◆ Consistency of field surface improves overall quality of play.
- ◆ Maintenance/Value
- ◆ Water Conservation



Sport Lighting

- ◆ Photometric Study to determine the foot/candles on the field surface and perimeter of 0.0 light spread
- ◆ Number and locations of lights
- ◆ Pole height required for lights (70' ideal height for minimum light spread)
- ◆ Cut-off fixtures to control light spread
- ◆ Site sections and existing tree line to study relationships with abutters

.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00
.00	.00	.00	.00	.01	.07	.03	.04	.03	.02	.03	.04	.03	.07	.01	.00	.00	.00	.00	.00
.00	.00	.01	.13	7.5	10.1	10.5	11.7	9.0	7.0	9.0	11.7	10.5	10.1	7.5	.13	.01	.00	.00	.00
.00	.02	.17	12.4	30.5	31.4	34.7	34.6	30.5	27.1	30.5	34.6	34.7	31.4	30.5	12.4	.17	.02	.00	.00
.00	.04	.34	13.7	36.3	35.8	36.2	38.1	34.8	33.8	34.8	38.1	36.2	35.8	36.3	13.7	.34	.04	.00	.00
.00	.01	.19	11.0	27.4	31.9	30.9	33.7	32.5	31.5	32.5	33.7	30.9	31.9	27.4	11.0	.19	.01	.00	.00
.00	.01	.15	11.2	22.9	30.2	28.0	31.5	30.6	29.4	30.6	31.5	28.0	30.2	22.9	11.2	.15	.01	.00	.00
.00	.01	.19	11.0	27.4	31.9	30.9	33.7	32.5	31.5	32.5	33.7	30.9	31.9	27.4	11.0	.19	.01	.00	.00
.00	.04	.34	13.7	36.3	35.8	36.2	38.1	34.8	33.8	34.8	38.1	36.2	35.8	36.3	13.7	.34	.04	.00	.00
.00	.02	.17	12.4	30.5	31.4	34.7	34.6	30.5	27.1	30.5	34.6	34.7	31.4	30.5	12.4	.17	.02	.00	.00
.00	.00	.01	.13	7.5	10.1	10.5	11.7	9.0	7.0	9.0	11.7	10.5	10.1	7.5	.13	.01	.00	.00	.00
.00	.00	.00	.00	.01	.07	.03	.04	.03	.02	.03	.04	.03	.07	.01	.00	.00	.00	.00	.00
.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00



Question/Discussion

